



Capital Projects Update

...a report to Kill Devil Hills citizens of the status of projects currently under way. We'll usually update it weekly. Contact Steve Albright, Public Services Director, with any questions or comments at 480-4080 or steve @kdhnc.com.

Tuesday, January 09, 2018

Tentative ROAD CLOSURES and WATER OUTAGES (~ means "approximately"):

ROAD CLOSURES: Full closure: None; Partial: Possible partial road closures along Bay Drive during installation of storm pipe.

WATER OUTAGES: None

2017/18 Multi-Use Path, Phases 3 and 4

Description: Installation of a 10' wide multi-use path connecting the ends of the existing path, from Canal Dr/ W First St intersection to the Bay Drive/ W Avalon Street intersection; includes associated storm drainage and road improvements

Start Date: September 5, 2017

Finish Date: Summer, 2018

Contractor: RPC Contracting, Inc.

Project Cost: \$1,324,885: includes grant funding

Recent Progress: Intermediate paving course installed. ****Please note that the final surface course will be installed at a later date, after storm pipe crossings are installed****

The next few days: Due to the recent weather, storm pipe installation scheduled to start Jan 8th will now start Jan 15th, starting at W.Avalon Drive and heading south. Drainage structure construction has started in preparation for the storm pipe installation.



In photo above: As warmer temperatures melt remaining snow and ice, contractor is forming up concrete base slabs for the many drainage inlets and structures on this project. Performing this work in advance will help expedite pipe laying operations.



In photo above: Approximate limits of new path along Canal Drive and Bay Drive.

Aviation Park Roller Rink Reconstruction

Description: Reconstruction of the Aviation Park Roller Rink which was damaged in September 2016 by Hurricane Matthew. Project includes the demolition and replacement of the rink, dasher boards and fencing.

Start Date: September 5, 2017

Finish Date: TBD

Contractor: Hatchell Concrete, Inc.

Project Cost: \$254,043.80

Recent Progress: Asphalt rink has been installed. Dasher boards, fence, fence painting, rink gate and hand rails are complete. Tests for surface coating have been performed.

The next few days: The final step for completing the rink is to apply surface coat and markings. Manufacturer recommendations state that both shall be applied at temperatures no less than 50 degrees. Coatings and markings are planned to be applied on days when low temperatures are forecast to be 50 degrees or higher.



In photo above, Asphalt paving, dasher board painting and fencing complete. Preliminary markings for roller derby striping and test areas for surface coating shown.